



Township

852 EASTON ROAD, WARRINGTON, PA 18976

215-343-9350 FAX 215-343-5944 www.warringtontownship.org

SHIRLEY A. YANNICH, Chair FRED R. GAINES, Vice Chair MATTHEW W. HALLOWELL, SR., Member

CAROL T. BAKER, Member MILLIE A. SELIGA, Member

BOARD OF SUPERVISORS

TOWNSHIP MANAGER BARRY P. LUBER



To: Board of Supervisors

From: Christian R. Jones, Director of Water and Sewer/Assistant to the Manager

Date: October 6, 2017

RE: Update on Water Situation

Cooperative Agreement (CA) Amendment-

The signed copy of the CA Amendment was delivered to the Air National Guard (ANG). The ANG acknowledged receipt. At this point, we are waiting for the final executed copy.

Public Water Connections

As of October 6, 2017:

- 25 properties have been connected to public water.
- 25 properties have been authorized for connection
- 21 private wells have been abandoned
- 27 Wells have been authorized for abandonment

Costner Filtration Project

A progress meeting was held onsite to discuss the project. The general contractor is progressing; the clear well pumps and pipes are being installed. They are waiting for the sewer upgrade to finish before starting the site work. The electrician may be delayed due to not ordering the VFDs for the clear well pumps. PECO has set the relocated pole and disconnected the power to well 1. The electrician is working on the piping and wiring in the building. The mechanical contractor is waiting on the electrician and painter to complete their work. The tie in manhole for the backwash tank was installed. This project is approximately 80% complete.

High Grove Manor Interconnection Project

NWWA meter was connected and programmed. Keystone Engineering verified signal in the SCADA system. The valve company representative will be returning to do final programming on the valve control. CKS is working on the registration/allocation with DEP.

October 6, 2017
Page 2 of 2

Center Street/Easton Road Water Main Extension Project
Both mains are in service and restoration is underway. Restoration is nearing completion.

I will be sure to provide additional updates as there are updates to provide.

Thank you!